



Board of Directors – Public

SUMMARY REPORT

Meeting Date: 22 September 2021

Agenda Item:

13

Report Title:	Transformation Portfoli	ransformation Portfolio Report						
Author(s):	Zoe Sibeko, Head of Pro	gramme Management Office						
Accountable Director:	Pat Keeling, Director of S	Special Projects (Strategy)						
Other Meetings presented	Committee/Group:	Finance & Performance Committee						
to or previously agreed at:	Date:	ad of Programme Management Office ector of Special Projects (Strategy) /Group: Finance & Performance Committee Date: 9 September 2021 k relating to the ligature anchor point project timeline and the cost pressure (out of area bed contract) for the phase 3 mathrooms, sanitary ware, ceilings, radiators).						
Key Points	To note the risk relating	to the ligature anchor point project timeline and						
recommendations to or		Date: 9 September 2021 note the risk relating to the ligature anchor point project timeline and ntial revenue cost pressure (out of area bed contract) for the phase 3 (en-suite bathrooms, sanitary ware, ceilings, radiators). ote the risk relating to funding of the community forensic team.						
previously agreed at:	Date: 9 September 2021 To note the risk relating to the ligature anchor point project timeline ar potential revenue cost pressure (out of area bed contract) for the phase							
	To note the risk relating t	Pecial Projects (Strategy) Finance & Performance Committee 9 September 2021 to the ligature anchor point project timeline and essure (out of area bed contract) for the phase 3 sanitary ware, ceilings, radiators). funding of the community forensic team. t of the new Community Facilities Programme to y recommendation and the CQC concern.						
		oup: Finance & Performance Committee Date: 9 September 2021 Plating to the ligature anchor point project timeline and cost pressure (out of area bed contract) for the phase 3 rooms, sanitary ware, ceilings, radiators). Pating to funding of the community forensic team. Shment of the new Community Facilities Programme to strategy recommendation and the CQC concern.						
		of the expression of interest for additional capital for c Environments programme.						

Summary of key points in report

The paper outlines:

The progress, risks and issues associated with the programmes and projects within the Transformation Portfolio as reported to the Transformation Board on 1 September 2021.

The following programmes remain on track; Electronic Patient Record, Primary and Community Mental Health Transformation Programme.

Leaving Fulwood programme has reported slippage as the move to Wardsend Road has been delayed by one month to October 2021.

Therapeutic environments programme board approved a revised plan which was submitted to the Transformation Board. The Ligature Anchor Point Section 29A work is at risk of taking until 2023 and incurring significant revenue costs, for out of area bed contracts to enable work on closed wards.

The Community Mental Health Team Review project is being reviewed currently. The project will be delivered in 3 phases:

1 Co-production of plan to understand desired outcomes, the care processes to deliver these and the required structure:

September to December 2021

2. Definition of model for future service based on phase 1 and local and national expectations and is supported by an evaluation framework

January – March 2022

3. Implementation of the agreed changes against a clear mobilisation plan;

April – October 2022

The Adult Forensic New Care Models programme reported a key change to the Transformation Board. Following discussion with NHSEI it has been agreed that SHSC will step away as lead provider following the identification of an alternative provider organisation.

It is likely that SHSC will retain the stewardship role until December 2021 and then take on the role as a partner member of the collaborative. This will mean that this programme will then be led by another provider and it will therefore no-longer be part of our Transformation Board.

This change will mean that the Forensic New Models Collaborative won't go live in October 2021 as previously planned.

The Transformation Board identified that this change will highlight a financial risk to the funding of the community forensic team.

No other new risks were reported to the Transformation Board. Existing risks continue to be managed by the Programme Boards.

Recommendation: The Committee is asked to note the progress reported within the programmes and consider if there is sufficient assurance that they programmes are structured appropriately, managing risks and issues effectively and monitoring delivery.

Please identify which strategic	prioritie	s will be	impacted by this report:								
	y Yes	Yes									
	d Yes		No								
Transformatio	n – Chan	aina thina	s that will make a difference	e Yes	1	No					
Tanoromano	Onan	99	o that min mano a amorone								
Partnersh	ips – wor	king toge	her to make a bigger impa	ct Yes	✓	No					
Is this report relevant to comp	liance wi	th any ke	y standards ? State spe	ecific standa	ard						
Care Quality Commission	Yes	No	Environmental stan		•	acy and					
			dignity, least restric								
IG Governance Toolkit	Yes	No		All standards within the Data Protection Sec							
			toolkit, which has re	placed the I	G Gove	ernance					
			toolkit are relevant t	o the Electro	nic Pa	tient					
			Record system								
Have these areas been conside	ered? Y	/ES/NO	If Yes, what are the	If Yes, what are the implications or the impact?							
			If no, please explair	•	J. 1110						
Patient Safety and Experience	Yes	✓ No	Patient Safety and I		a key	'					

				consideration within all programmes within the portfolio.
Financial (revenue & capital)	Yes	\	No	Finance is a core component of all programmes within the portfolio.
OD/Workforce	Yes	\	No	OD and workforce considerations are key to agreeing the scope, delivery and impact of all programmes within the portfolio.
Equality, Diversity & Inclusion	Yes		No	Please complete section 4.2 in the content of your report
Legal	Yes	/	No	Legal considerations apply to all programmes within the portfolio.

Title	Transformation Portfolio Report

Section 1: Analysis and supporting detail

Background

1.1 This report details the progress and risks associated with the Transformation Programmes as reported to the Transformation Board on 1 September 2021 together with the outcome of the discussion at the Finance and Performance Committee held on the 9 September.

Programme highlight information

Leaving Fulwood

1.2 The Finance and Performance Committee received the following at the meeting on 09 September:

A paper detailing with contractual arrangements for the sale of Fulwood House and the phased approach to vacating the site which can be mapped against the future HQ plan. This paper was supported and is on the September Trust Board agenda.

The future HQ outline business case which included a multi-site solution for the HQ, based on a reduced occupancy figure reflective of flexible working arrangements.

The outline business case was supported in principle by the Finance and Performance Committee and the full business case will be developed for the October meeting. Agreement was given to progress the lease for occupation of one floor in South Yorkshire Housing Association. Two further sites are being explored for occupation to deliver the dispersed approach to our corporate services and new HQ, however we will not be pursuing a large capital refurbishment project.

- 1.3 The Finance Directorate and IMST are planned to move to Wardsend Rd in October 2021, this date has slipped by one month. Work is underway to mobilise the site for occupation.
- 1.4 Staff engagement for the new HQ is key to the success of the programme. A staff engagement group has already been established since May, which has been involved in the agile working policy development, the review of various locations and considering changes which may be brought about by open plan working.
 - Staff engagement will now be enhanced through a Champions Group linking directly to each management team. A three month period to consult with staff has been added to the programme plan. In addition, every member of staff will be offered an individual meeting to discuss the move.
- 1.5 The programme reported two risks to the Transformation Board relating to the slippage both to the move to Wardsend Rd and the identification of the future HQ. The programme plan has been revised to accommodate these changes with agreement from the Programme Board
- 1.6 Please see Appendix 1 for the milestone plan.

Community Mental Health Team Project is this a programme or project

- 1.7 A development day took place in July, to orient colleagues to the future of the service and engage them with the opportunities which can be brought about by this opportunity for transformative change.
- 1.8 It is clear that the project is behind on delivery and is at the stage of taking stock of the current situation and agreeing direction. To do this meaningfully, and to learn lessons from the community service restructure of 2017, the new model will be both co-produced with staff and service users and based on robust data and information.

The project will be delivered in 3 phases:

1 Co-production of plan to understand desired outcomes, the care processes to deliver these and the required structure.

September to December 2021

2. Definition of model for future service based on phase 1 and local and national expectations and is supported by an evaluation framework.

January – March 2022

3. Implementation of the agreed changes against a clear mobilisation plan.

April – October 2022

The Project Board acknowledge that pace needs to be increased however, this has to be balanced with taking the time required to get it right.

- 1.9 Progress has been made with managing the dependencies and interfaces between this project and the Primary and Community Mental Health Transformation programme. A joint delivery group between SHSC and Primary Care has been established to ensure that the requisite changes are delivered in a cohesive manner.
- 1.10 The Transformation Board recommended that further work was required with stakeholders from across the system to ensure that there is a shared vision, an overarching strategic framework and the availability of funding to deliver this change.
- 1.11 The Project Board reported an ongoing issue with project management capacity. A Programme Manager position is being recruited to, this will allow for a programme to be developed including this project and the improvements required at Firshill Assessment and Treatment Centre
- 1.12 Please see Appendix 1 for the milestone plan.

Primary and Community Mental Health Transformation Programme

- 1.13 The Programme Team have focused on specifying the approach to Phase 2 of the programme which will expand coverage across the number of Primary Care Networks from 4 to 6 by April 2022. This will provide coverage for 50% of the city.
 - 12 new roles are being implemented within the Primary Care Networks bringing additional capacity to enhance the services provided
 - The Transformation Board agreed that work needs to commence on a more formal basis to explore the integration between the primary care mental health services and the CMHT project and the longer term vision for how these services will operate with partners across Sheffield.
- 1.14 Please see Appendix 1 for the milestone plan.

Therapeutic Environments Programme

- 1.15 The programme continues to progress well. A preferred supplier has been chosen to fulfil the health planner role which will support the completion of the feasibility study over the next two months.
- 1.16 The expression of interest to access the New Hospital Programme Funding was submitted on 9 September and consisted of the following bids:
 - ➤ £50m 72-Bed development of 4 working age adult wards
 - ➤ £37.4m 14-Bed PICU development + 4 x 136 suites + 12 Bed Decision Unit
 - ➤ £33.2m 32 Bed development of 2 older adult wards
 - A formal confirmation of receipt has been received. Our Improvement Director, Regional Estates Lead and SY ICS Lead have all been informed. The values of these bids exceed the anticipated estimates in our estates strategy as they are all based on new build rather than refurbished options.
- 1.17 The timescales for Phase 2 of the Acute Wards improvements (ligature anchor points LAP work) have been agreed by the Programme Board.
- 1.18 The SRO, Beverley Murphy, could not provide assurance to the Transformation Board regarding the timescales for Phase 3 LAP programme of works as identification of an approach is required to conduct work safely on live wards or seek system support to contract out beds to enable work on closed wards (our preferred approach).

Estates and clinical colleagues are working together to agree a way forward which achieves an acceptable balance of pace, clinical risk and cost. The revenue impact has been assessed and will be shared with CQC and system partners on the 20 September (this wasn't available to Finance and Performance Committee on the 9 September – see Appendix 3) as this will present the following revenue risk:

2021/22 £1,095,600.00 2022/23 £3,172,500.00 2023/24 £1,095,600.00

1.19 Please see Appendix 1 for the milestone plan.

Electronic Patient Record

- 1.20 Progress has been made with the clinical system procurement; the deadline for tenders to be issued has passed. Two bidders have submitted responses and these are being evaluated as planned.
 - The programme has been planned, however requests have been made to establish what we can do to bring forward the timescales. In addition to this the Programme Board are considering options to bring in a deployment team to work with SHSC to implement the system.
- 1.21 No issues have been reported by the programme.
- 1.22 Please see Appendix 1 for the milestone plan.

Adult Forensic New Care Models

- 1.23 Following discussion with NHSEI it has been agreed that SHSC will step away as lead provider following the identification of an alternative provider organisation.
 - It is likely that SHSC will retain the stewardship role until December 2021 and then take on the role as a partner member of the collaborative. This will mean that this programme will then be led by another provider and it will therefore no-longer be part of our Transformation Board.
 - This change will mean that the Forensic New Models Collaborative won't go live in October 2021 as previously planned.
- 1.24 The Transformation Board identified that this change will highlight a financial risk to the funding of the community forensic team.
- 1.25 Please see Appendix 1 for the milestone plan.

People Plan

- 1.26 Revised governance arrangements have been implemented with the introduction of assurance groups to support delivery of each of the four workstreams
- 1.27 Two ongoing risks remain pertaining to:

The recruitment of specialist resources to deliver the People Plan. Mitigation is in place; external support has been garnered and will continue to be used until the posts are filled.

The centralised training budget and how it can be used to ensure that the specialist training required for some roles can be protected. This is being worked through between colleagues from clinical services and the People Directorate

Community Facilities Programme Proposal

1.28 It was discussed that SHSC should set up a Community Facilities Programme within the governance arrangements of the Transformation Board in response to the SHSC estates strategy approved in July 2021 and the concerns raised by the CQC in their report of the May 2021 inspection.

Transformation Board agreed to support a proposal to be put forward to the September Finance and Performance Committee.

This proposal was agreed and is attached as Appendix 2 of this report and was supported. A formal Project Initiation Document (PID) and terms of Reference will be developed for the October Transformation Board to launch this new transformation programme.

Section 2: Risks

2.1 BAF 0026 There is a risk that there is slippage or failure in projects comprising our transformation plans; caused by factors including non-delivery of targets by milestones, unanticipated costs arising or lack of sufficient capacity.

Controls:

- Members of the Executive Team are SRO's for all projects and programmes
- Transformation Board is in place to provide read across between programmes (including Back to Good Board) and operational areas, manage dependencies and provide guidance and support
- Programme / Project Boards are in place
- Reporting structures in place from Programme Manager to Programme Board, through to Transformation Board and Finance and Performance Committee
- Standardised highlight reports produced which include milestone plans, financial information and roles and responsibilities
- Developing maturity of PMO to support check and challenge of reporting
- External specialist resource is being brought in where appropriate to provide necessary skills, knowledge and capacity
- Community of Practice in place to share knowledge and experiences between the Transformation Programme / Project Managers
- Review and updating or original PIDs by Programme Boards

Gaps:

- To ensure skilled and experienced Project / Programme Managers in role for CMHT project
- Portfolio risk and issue register and milestone plan to be embedded within the work and assurance activities of the Transformation Board
- Dependencies register to be redefined and implemented into work and

assurance of Transformation Board

- Change control process to be implemented across all programmes to ensure changes to scope, quality and plans are visible and agreed at the appropriate level of authority
- Lack of formally assigning colleagues to programmes with acknowledgment of amount of time required to dedicate to the programme
- Lack of qualified programme Change Leads and clearly tracked benefits realisation

Assurance

- Triangulation of information between Back to Good programme and Transformation Portfolio via PMO
- Reporting from programmes to relevant committee's and Transformation Board to Finance and Performance Committee
- Programme highlight reports

Plan

- Continuing to embed the programme governance arrangements (Head of PMO)
- Progress the project support for the CMHT project (Director of Operations and Transformation / Head of PMO)
- Project management and change skills development for wider engagement teams in workstreams as part of SHSC leadership programme

Section 3: Assurance

Benchmarking

3.1 Benchmarking takes place in relation to the specific programmes to compare processes, staffing levels and performance metrics with other Trusts. This takes place as necessary throughout the delivery of the programmes.

Section 4: Implications

Strategic Aims and Board Assurance Framework

4.1 The Transformation Programmes support all of the strategic aims and are part of the strategic priorities 2021 – 2023.

Equalities, diversity and inclusion

4.2 All programmes and projects consider the cultural transformation and workforce agenda. Quality and Equality Impact Assessments have been, or are to be, completed and reviewed on a regular basis.

Culture and People

4.3 All programmes and projects consider the cultural transformation and workforce agenda. The Community Facilities Programme proposal addresses concerns

identified by the CQC in their May 2021 inspection report regarding the negative impact of community environments on staff morale.

Integration and system thinking

4.4 The Adult Forensic New Care Models programme and Primary Care Mental Health Transformation Programme support the development of the ICS.

Financial

4.6 The forensic programmes reported a potential financial risk in the Transformation Board meeting

Compliance - Legal/Regulatory

4.7 The environments work undertaken on Acute Wards within the scope of the Therapeutic Environments programme will support delivery of the significant improvements required to be made in line with the Section 29a warning notice.

A tender process is being followed for the procurement of the EPR system.


Section 5: List of Appendices

Appendix 1 Programme milestones

Appendix 2 Community Facilities Programme Proposal

Appendix 3 Potential Section 29A Phase 3 Ligature Anchor Point and ward improvement costs.

Appendix 1 Programme Milestones




(2021			20	022	2023				
		Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q
EPR			EPR 4	Jul 16 - Sep	29 • 806 da	ays						
Procurement	Jul 16 - Oct 1											
Handover to business as usual	Oct 1 - Dec 23											
Full Business Case developed	Oct 4 - 29											
Full Business Case approved	Nov 1 - Dec 22											
Contract signed	Jan 5											
Programme initiation	Jan 6 - Mar 31											
Programme implementation	Apr 1 - Sep 29											

(<)	2	021			2022		2023				
	Q2	Q3	Q4 Q1	Q	2 Q3	Q4	Q1	Q2	Q3	Q4	
Adult Forensic New Care Models		Adult Forensic N	ew Care Model	s • Jun 1 -	Oct 1 • 123 day	/S					
Agree lead provider governance frame Jun 1 - Jul 30											
Development of finance and commissi Jun 1 - Jul 30											
Recruit quality and commissioning sup Jun 30 - Sep 30											
Develop User involvement Strategy Jun 30 - Sep 30											
Development of inequalities plan Jun 30 - Sep 30											
Agree financial envelope for Provider C Jul 30 - Sep 30											
Pre approval review with NHSE/I Aug 16		•									
Go live Oct 1		•									

	<	2021				20	022	2023			
		!	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
Primary and Community Mental Heal	th		Primary	and Commu	nity Mental	Health • Ju	ın 30 - Apr 5	• 1011 days	3		
Programme evaluation with University	Jun 30 - Mar 31										
Consult with PCN's over use of MH AR	Jun 30 - Oct 1										
Development of 2 additional PCN's	Jun 30 - Aug 31										
Agree funding with SCCG for 2021/22	Jun 30 - Aug 31										
ARRS recruitment	Jun 30 - Oct 29										
Recruitment into 2 additional PCN's M	Sep 1 - Jan 31										
Phase 2 complete	Apr 4				•						

	()	2021			2	.022	2023				
		Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Community Mental Health Proj	ect		Community	Mental He	alth Project	• Sep 3 - Oc	et 31 • 424 da	ays			
Co-production of plan	Sep 3 - Dec 17										
Definition of service model	Jan 3 - Mar 31										
Implementation	Mar 1 - Oct 31										



Scope of works

Phase 1 Works: blind spot mirror, ceiling vent, curtain/blind/rails, light fittings - 22.4%

Phase 2 Works: doors, fixed furniture, windows + dormitories and seclusion rooms - 64.1%

Phase 3 Works: radiators, sanitaryware, ceiling tiles and all residual works on common areas - 13.5%

Post-Project Evaluation - Stage 1 - (3 to 6 months after occupation)